GRS IX-5]

Previous references. 1922-23 (Mar)

File No. 321-22

Serial Nos. 3 4

Later references.
Orig/Mr. 24-1-2

GENERAL AND REVENUE SECRETARIAT

Serial Nos. 3-4

Part B for September 1923

SUBJECT

Repairs to the Chattrams at Jaintpur & Tripuchamra

Order no 490-1 G 29-9-23
Same to the Govt submitted
the Mar Cmr

A1850

G. R. S. III—1] 1923-24

GENERAL AND REVENUE SECRETARIAT.

(Marrai)

NOTES.

File No. 32/-2a

FILE HEADING.

Repairs to the Mysore Chattrams at Tirupati & Srinivasam

From The Murrai Commr in Mysore

No. C-889 Dated 5.9.23 Received 7.9.23.

Diary No. 306	Enclos. 1/file	Spare Copies.	Serial No. 3

BRIEF ABSTRACT OF LETTER.

Submits detailed revised estimates for Rs 3488 recd from the Ch: Engr for the repairs to the Chattrams in question, the Extra Cost being only Rs 219.

NOTES AND ORDERS.

In G.O. No 2323-5/Revn 32/-22-2 dated the 20th Feb: 23, the following works were ordered to be taken on hand, the cost being met from the miscellaneous earnings of the Gen' Revenue Dt, and the Ch Engr requested to depute an Assistant to check the Estimates on the spot & submit final Estimates &

NOTES—First Sheet.

G. R. S. [II-2]

Muzrai Secretariat | Muz. File No. 34 of 1922-23

Serial No.

1) Repairs to the Cutcherry building Lower Tirupati Rs 309.

2) Flooring to upstairs rooms over the Hills - - 535-

3) Repairs to Chattram at Srinivasam - - - 2425-

Rs. 3269.

In accordance with the orders of Govt., a senior subordinate was deputed for checking the estimates on the spot and the fresh revised estimates have been recd. :-

	Rs	Excess
1) Repairs to the Cutcherry -	323-	14
2) Flooring of the upstairs rooms	610-	75
3) Repairs to Srinivasam Chattram -	2555-	130
Total.	3488.	219

With refce to the query of the Member on the reverse of the paper under disposal, it is submitted that as observed by the member, the original estimate could not be sanctd. as they had to be checked on the spot by a competent Engg Officer deputed from Kan

NOTE—Contn. sheet

WD 0561 - GPB—3750—1-8-22

G. R. S. III. 2]

356

Muzrai Secretariat | Muz. File No. 321 of 1923

Serial No	
	Draft order sanctg the revised estimates aggregating Rs 3468 & Secy. the whole charge being deputed by the Member, to the interest carrying of the Govt. Mysore
332 / 15/9/23	2nd Member) 15/9/23
	17/9/23
	Secy
	Issue 17/9/23
4	No E490-1 dt 29/9/23 to the Asst. Comm. & the Compln.
	Sanctions the three revised estimates for Rs. 3488/- and states that work shd. be done expeditiously under the immediate supervision of the Kolhapur and a report submitted on completion

NOTE—Contn. sheet

WD 0561—GPB—3750—1 8 22

C 889 07 22-23
Enc 176

9334

Office of the Muzrai Commissioner in Mysore,
Dated, Bangalore, the 4th/5 September 1923.

From

K. Chandy, Esquire, B.A.,
Muzrai Commissioner in Mysore,
Bangalore.

GENL. & REV. SECTT. Pl. Muz 6 1923 G. D. SECTION
REV SECRETARIAT

D 306
321-22-3

T.S. Jayarama Aiyar, Esq., B.A., B.L.,
Secretary to the Government of His Highness
the Maharaja of Mysore, Revenue Department,
Bangalore.

Sir,

With reference to para 2 of Government Order No.2526-5/Muz. 321-22-2 dated 20th February 1923 sanctioning three estimates aggregating Rs.3,269/- for executing repairs to the Cutcherry buildings at Lower Tirupati and Tirunahoor Chatram and providing Mangalore tiled-flooring to the upstair room at Upper Tirupati, I have the honor to state that as directed therein, a senior Sub-Overseer was deputed by the Chief Engineer for checking the estimates on the spot.

He has now forwarded the three revised estimates enclosed herein resulting in a small increase of Rs.219/-, the reasons for which are given by the Executive Engineer in his report dated 16th June 1923, accompanying the estimates.

Kind sanction of Government is solicited to the estimates for Rs.3,488/- received from the Chief Engineer in lieu of the original ones.

A copy of the Chief Engineer's letter is forwarded for reference together with its other enclosures.

I have the honor to be,
Sir,
Your most obedient servant,
K. Chandy

P.T.O.

The revised estimates aggregate Rs 3488
As against the original estimate for Rs 3269, resulting
in an excess of Rs 219, which is small considering
the magnitude of the works & their necessity.
The revised estimate may be sanctd., the excess
being met from the Slab grant of the current year.

2nd Member) 7/9/23

7.9.23

224
8.9.23.

Please submit
in a separate note:
How the forest Estimate came
as this Estimate could have been sanctioned.
I suppose the cost of this Estimate (as revised for P.W.D)
will have to be met from the Forest Deptt. Slab grant
under forest

10/9 11/9/23

Letter No.B.1033 dated 29th August 1923 from the Chief Engineer of **Mysore**, Roads and Buildings, to the Muzrai Commissioner in Mysore.-

---

"Adverting to correspondence ending with your letter No.C.389 of 22-23 dated the 11th August 1923, I have the honor to forward herewith, for favour of sanction, three estimates aggregating Rs.3,488/- for - improving and repairing the chattrams at Tirupati and Tiruchanur belonging to the Mysore Government.

2. The reasons for the excess over the sanctioned estimates are - explained in the Executive Engineer's report accompanying the estimates.

3. The original sanctioned estimates are also herewith forwarded for reference and return."

Copy.

D.1 .

for Muzrai Commissioner.

.R.S. VI-71]

SUBJECT.....

.....

.....

Diary No. of letter replied to.. .....

General and Revenue Secretariat

( )

, *the* 191 .

Date of issue 29.9.23

Signed by Mr D C Subbaraya Iyer

Section Mur

File No. 321-22

Serial No. 4

Proceedings of the Government of His Highness the Maharaja of Mysore.

Read— G.O.N° 2323-5 Mur 321-22-2 dated the 20th Feb 23 directing the marginally noted works being taken in hand and requesting the Chief Engr & Secy for Roads & Buildings to depute a competent officer from Bangalore to check the estimates on the spot and submit final estimates, if necessary through the Mysore Commr for sanction

Letter N° C.889/22-23 dated the 5th Sept 1923 from the Mysore Commr to Mysore stating that enquiries

1) Alterations to the Cutcherry buildings at Lower Irwin Road — Rs 309

2) Providing flooring to the upstairs rooms of the Chattram on the Hills ... 535-

3) Repairs to the Chattram at Tirumakudal ... 2425

Total 3,269

Order Thereon &c

Sub-overseer was deputed by the Chief Engr to check the estimates on the spot and submitting the marginally noted three revised estimates aggregating Rs 3488 & resulting in an excess of Rs 219 and soliciting sanction thereto.

(in lieu of original estimates

×

1) Repairs to Tirukachur building at Lower Tirupati - 323

2) Providing flooring to the upstairs rooms in the Hills ... 610

3) Repairs to the chattram at Tirukachur - 2553

Total 3488

Order No. Mur 321-22-4 dt 29.9.23 — 490-1 Genl three

Three revised estimates for Rs 3488 are sanctd, the charge being met from the interest earnings of the Genl Murfd - The work should be done expeditiously under the immediate supervision of the Tech Asst, and a report of completion sent thereafter.

List of enclosures.

Copied by

Examined by

Dy Secy 19/9/23

Secy to Govt

Rev Dept

12/9/23

To

The Mosq Engr with Govt memo

" Comptr with Govt memo regarding revised estimates

WD 1744-GPB—30,000—17-3-19

ABSTRACT OF ESTIMATE FOR

Muz | the repairs & improvements of Choultry at Tiruchanur.

Particulars	Per	Rate	Quantity	Cost
Repairs & Improvements to roof.				
1. Removing the stiff clay earth from the roof and throwing the same outside in back yard.	100 cft	1 .	981	10-0-0
2. Terracing over existing brick on edge 3" of stone jelly concrete in chunnam over which two courses of flat tiles, the lower course laid in cement and the upper one in chunnam, and a course of terrace brick laid flat on top with three coats plastering complete.	100 sft	40	1200	480-0-0 ✓
3. Dismantling the present old sky lights on the rear roof constructing new sky lights.		-- L S	--	8-0-0 ✓
4. Burnt brick in chunam.	100 cft	27 8 .	146	40-0-0 ✓
5. Providing teakwood windowes	sft	1 8 .	110	165-0-0 ✓
6. Teakwood work wrought & put up.	cft	7 8 .	4	30-0-0 ✓
7. Plain cornice work ~~xxxxxxx~~ 12" x 9" in chunnam including plastering	rft	. 7 6	80	37-0-0 ✓
8. Providing Terrace roofing with two courses of brick on edge including 3 coats of plastering complete.	100 sft	25 . .	112	28-0-0 ✓
9. Plastering with chunnam two coats.	"	5 . .	498	25-0-0 ✓
Providing parapet walls.				
10. Burnt brick in mortar	100 cft	27 8 .	200	55-0-0 ✓
11. Plastering with chunam two coats	100 sft	5 . .	1400	70-0-0 ✓
12. Dismantling old sky light on the East side roof and closing up the gap with brick on edge terrace.		-- L S	--	8-0-0 ✓
13. Providing apertures of light with thick glass &c. as per estimate in 4 places.		-- L S	---	20-0-0 ✓
Rebuilding the Western side compound wall in the back yard.				
14. Earth work hard soil	100 cft	1 . .	356	4-0-0 ✓
15. Burnt stone in clay.	"	32 8 .	282	92-0-0 ✓
16. Burnt brick in clay.	"	20 . .	294	59-0-0 ✓

Sanctioned for Rs.

No. dated in Govt. Progs.

WD 01510—GPB—1000—21-11-19

ABSTRACT OF ESTIMATE FOR

Muz.]

Particulars	Per	Rate	Quantity	Cost
17. Plastering with chunam 2 coats	100 sft	5 . .	946	47-0-0 ✓
18. Coping with burnt brick in chunam including plastering.	Rft	12 .	26	20-0-0 ✓
Repairs inside the main building				
19. Providing semi oval shaped drains ½" wide with cement plastering ½" thick laid on concrete 6" thick.	Rft	1 . .	52	52-0-0 ✓
20. Flooring with cuddappah slabs 1½" to 2" thick laid on chunam with cement pointing &c.	100 sft	31 . .	904	280-0-0 ✓
21. Plastering with chunam two coats,	"	5 . .	3267	163-0-0 ✓
Scraping old plaster.	"	. 3 .	3267	6-0-0 ✓
22. Removing & refixing door way with burnt stone cills & tintle and closing the old door-way &c.complete.		L S	---	15-0-0 ✓
23. Fixing new teakwood battened windows	sft	2 . .	36	72-0-0 ✓
24. Removing and repairing existing ~~wind~~ windowes in high walls. providing teak shutters and refixing after necessary repairs.	each	4 . .	8	32-0-0 ✓
25. Repairing the existing rear side doors	"	3 . .	2	6-0-0 ✓
26. Removing the damaged frames and replacing with best Neemwood frames and refixing after necessary repairs to shutters (Doors of the rear compound wall)	"	12 . .	2	24-0-0 ✓
Providing stair case or steps in rear yard.				
27. Earthwork stiff soil excavation	100 cft	1 . .	179	2-0-0 ✓
28. Burnt stone in clay.	"	32 8 .	114	37-0-0 ✓
29. Burnt brick in chunam	"	25 . .	427	107-0-0 ✓
30. Teakwood battened door with necessary fittings &c. complete.	sft	2 4 .	16	37-0-0 ✓
31. Plastering with chunam 2 coats.	100 sqr	5 . .	358	18-0-0 ✓
32. Burnt brick in chunam coping with ~~plastering~~ plastering	Rft.	0 12 .	5½	4-0-0 ✓
33. Fixing cudappah slabs cills in chunam with cement pointing	100 sft.	31 . .	91	28-0-0 ✓

Sanctioned for Rs.

No. dated in Govt. Progs.

WD 01510—GPB—1000—21-11-39

Muz.]

ABSTRACT OF ESTIMATE FOR

Particulars	Per	Rate	Quantity	Cost
Constructing a latrine.				
4. Earthwork excavation stiff soil.	100 cft	1 . .	76	1-0-0 ✓
5. Burnt stone in clay.	"	32 8 .	125	41-0-0 ✓
6. Burnt brick in chunam.	"	25 . .	198	50-0-0 ✓
7. Coping over burnt brick in chunam and plastering over.	Rft.	. 12 .	34	26-0-0 ✓
8. Plastering with chunam 2 coats.	100 sft	5 . .	380	19-0-0 ✓
9. Concrete with broken bricks and chunam under Cuddappah slab floor.	100 cft	20 . .	30	6-0-0 ✓
0. Flooring with Cuddappah slabs 1½" to 2" thick set on chunam and cement pointing.	100 sft	31 . .	105	33-0-0 ✓
1. Pointing with chunam including scraping joints well.	"	3 . .	38	1-0-0 ✓
2. Providing zinc water spouts 3" dia.	Rft	. 8 .	24	12-0-0 ✓
3. Providing drains clearing approaches in back yard forming &c.		L S		10-0-0 ✓
4. Providing 1½" galvanized iron pipes.	"	1 4 .	22	28-0-0 ✓
5. Replacing old and damaged pillars and capitals with new teakwood ones as per detail.	each set	31 8 .	4	126-0-0 ✓
Total		.....		2434-0-0 ✓
Contingencies at 5%				121-0-0 ✓
Grand Total				2555-0-0 ✓

* C O P Y *

R. Ramaiah

Superintendent, Muzrai Branch.

May

Sanctioned for Rs.

No. dated in Govt. Progs

WD 01540—GPB—1000—21 11 19

ABSTRACT OF ESTIMATE FOR

Muz.]

Particulars	Per	Rate	Quantity	Cost
1. Removing the dilapidated floor to a depth of 4".		L. S.		7-0-0 ✓
2. Concrete with stone gelly & mortar.	100 cft	43 8 .	150	65-0-0 ✓
3. Cement & coarse sand mortar floor with cement smoothing 1" thick 1 to 3 proportion.	100 sft	26 6 .	641	169-0-0 ✓
4. Removing the wooden planks joined to the edge of the raised platforms and fixing 2½" to 3" Cuddapah slabs in mortar including cement pointing.	100 sft	60 . .	183	110-0-0 ✓
5. Dressing the edge of the Cuddapah slabs and cutting the same in curves to fit the round wooden pillars.	rft	3 . .	183	34-0-0 ✓
6. Cement plastering ½" thick including smoothing with cement proportion 1 to 3.	100 sft	14 14 .	1250	186-0-0 ✓
7. Scraping the old broken plaster and washing &c.		L S		10-0-0
		Total		581-0-0 ✓
		Contingencies at 5%		29-0-0 ✓
		Grand total		610-0-0 ✓

* C O P Y *

Ramaraj

Superintendent, Muzrai Branch.

Sanctioned for Rs.

No. dated in Govt. Progs.

WD 01510—GPB—1000—21-11-19

Muz.]

ABSTRACT OF ESTIMATE FOR

Particulars	Per	Rate	Quantity	Cost
1. Burnt brick in clay.	cft	25 . .	120	30-0-0
2. do chunnam	100 "	31 8 .	150	47-0-0
3. Plastering with chunam ½" thick	sft 100	5 . .	750	38-0-0
4. Flooring with Cuddapa slabs 1½" to 2" thick including cement pointing	"	31 . .	219	68-0-0
5. Fixing a gate with best junglewood using old iron bars.	sft	1 8 .	20	30-0-0
6. Painting doors & windows with blue silicate 2 coats including cartage.	sft 100	4 4 .	541	23-0-0
7. Painting with chacolate -do-	"	4 4 .	700	30-0-0
8. Repairing wooden stair case		Lumpsum		10-0-0
9. Fixing zinc water spouts	cft	6 .	20	8-0-0
10. Concrete in chunam	cft 100	20 . .	30	6-0-0
11. Providing iron tie bars.	each	6 . .	3	18-0-0
		Total		308-0-0
		Contingencies at 5%		15-0-0
		Grand total		323-0-0

* C O P Y *

Superintendent, Muzrai Branch

Sanctioned for Rs.

No. dated in Govt. Progs.

WD 01510—GPB—1000—21-11 19